QC ABSTRACT

NAME OF WORK: Package 02 Includes 2 Works of Rs.133.00 Lakhs 1) Improvements to Drains 1st to 3rd Cross Roads in Amruthanagar A Sector in Ward No.07 Byatarayanapura. Est Cost Rs.85 Lakhs 2) Improvements to Drains From 15th Cross in Jakkur Layout and Construction of Rainwater Units and Desilting of Drains in Ward No.07 Byatarayanapura Est Cost Rs.48.00 Lakhs

SL NO	Item Of Work	Name of Test	Frequency of Test/Quantity	Executed Quantity	Number of Tests Required	Number of Tests Conducted
		Materials				
1	Cement	Fineness by dry sieving	One Test		1	1
		Finess by Air permeablity method	One Test		1	1
		Density	One Test		1	1
		Standard Consistency	One Test		1	1
		Initial Setting time	One Test		1	1
		Final Setting time	One Test		1	1
		Soundness (Le Chatelier's Method)	One Test		1	1
		Compressive Strength	One Test		1	1
2	Coarse aggregate(40 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
3	Coarse aggregate(20 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
		Aggregate crushing Value	One Test		1	1
		Aggregate Impact Value	One Test		1	1
4	Fine aggregate	SIEVE ANALYSIS	One Test		1	1
		Water Absorption	One Test		1	1
		Specific Gravity	One Test		1	1
		Material finer than 75 micron	One Test		1	1
5	Steel	Bend test	One Test		1	1
		Tensile Test	One Test		1	1
		Yield Test	One Test		1	1
		ReBend test	One Test		1	1
6	Precast (100mm)	Core Compressive Strength	One Test		1	1
		Corrected Cylinder Compressive Strength	One Test		1	1
		Equivalent Cube Compressive Strength	One Test		1	1
7	RCC(M20)	Compressive Strength(7days and 28days)	6 set /100-150 cum	128.7	12	12
8	NP2 Pipe	Dimension Analysis	One Test		1	1
		Compressive Strength	One Test		1	1

Assistant Executive Engineer,
Hodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	**CP-2021-12-18-15** **Date: 18-01-21**
Customer	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Address	:	Kodigehalli Sub Division, BBMP, Bangalore.
Project Name	:	Package 02 Includes 2 Works of Rs.133.00 Lakhs 1) Improvements to Drains 1st to 3rd Cross Roads in Amruthanagar A Sector in Ward No.07 Byatarayanapura. Est Cost Rs.85 Lakhs 2) Improvements to Drains From 15th Cross in Jakkur Layout and Construction of Rainwater Units and Desilting of Drains in Ward No.07 Byatarayanapura Est Cost Rs.48.00 Lakhs
Agency	:	Sri. U Ramesh, #12/4th Cross, Sunrise Colony, Cholanayakanahalli, R.T Nagar (P) Bangalore-32
Customer's Reference	:	BBMP/EE/BTP/WO/81/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	15-01-21
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 (Part 1,2 3,4,5, 6,11):1988 IS 4031 Part 1 DETERMINATION OF FINENESS BY DRY SIEVING, Clause 4.4 IS 4031 Part 2, Determination of Fineness by Blaine Air Permeability Method, Clause 5 IS 4031 Part 3, Determination of Soundness, Clause 5,Clause 6 IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 5, Determination of Initial & Final Setting Time, Clause 5 IS 4031 Part 11,DETERMINATION OF DENSITY , Clause 6
Date of test	:	16-01-21
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	Fineness by dry sieving (%)	1.85	–
2	Finess by Air permeablity method (m^2/kg,Min)	348.6	225m^2/kg, Min
3	Density (gm/cc)	3.15	–
4	Standard Consistency (%)	28.5%	Not specified
5	Initial Setting time	135 minutes	Not less than 30 minutes
6	Final Setting time	245 minutes	Not more than 600 minutes
7	Soundness (Le Chatelier's Method)	1.5mm	Not more than 10 mm

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.

All information furnished by Customer/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 30 days from the date of issue of test certificate

Abhilg. N.D
AE(Ast)

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

CIVIL Pro
Sig
Date
BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	**CP-2021-12-18-15** **Date: 13-02-21**
Customer	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Address	:	Kodigehalli Sub Division, BBMP, Bangalore.
Project Name	:	Package 02 Includes 2 Works of Rs.133.00 Lakhs 1) Improvements to Drains 1st to 3rd Cross Roads in Amruthanagar A Sector in Ward No.07 Byatarayanapura. Est Cost Rs.85 Lakhs 2) Improvements to Drains From 15th Cross in Jakkur Layout and Construction of Rainwater Units and Desilting of Drains in Ward No.07 Byatarayanapura Est Cost Rs.48.00 Lakhs
Agency	:	Sri. U Ramesh, #12/4th Cross, Sunrise Colony, Cholanayakanahalli, R.T Nagar (P) Bangalore-32
Customer's Reference	:	BBMP/EE/BTP/WO/81/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	15-01-21
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 6, Determination of Compressive Strength, Clause 6
Date of test	:	16-01-21
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Compressive Strength

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	3 Days	28.5N/mm^2	Not less than 27 N/mm^2
2	7 Days	39.0N/mm^2	Not less than 37 N/mm^2
3	28 Days	58.5N/mm^2	Not less than 53 N/mm^2

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

Page 1/1
****End of Report****

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2021-12-18-15** **Date: 18-01-21**
Customer	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Address	:	Kodigehalli Sub Division, BBMP, Bangalore.
Project Name	:	Package 02 Includes 2 Works of Rs.133.00 Lakhs 1) Improvements to Drains 1st to 3rd Cross Roads in Amruthanagar A Sector in Ward No.07 Byatarayanapura. Est Cost Rs.85 Lakhs 2) Improvements to Drains From 15th Cross in Jakkur Layout and Construction of Rainwater Units and Desilting of Drains in Ward No.07 Byatarayanapura Est Cost Rs.48.00 Lakhs
Agency	:	Sri. U Ramesh, #12/4th Cross, Sunrise Colony, Cholanayakanahalli, R.T Nagar (P) Bangalore-32
Customer's Reference	:	BBMP/EE/BTP/WO/81/2020-21
Source of Sample	:	Sample supplied by Agency
Sample condition	:	Satisfactory
Date of Receipt	:	15-01-21
Sample Type	:	40mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2011 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	15-01-21

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 40MM DOWN COARSE AGGREGATE:

Total weight taken : 15000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	80 mm	0	0	0.0	100	100
2	40 mm	215	215	1.4	98.6	90-100
3	20 mm	7455	7670	51.1	48.9	30-70
4	10 mm	4266	11936	79.6	20.4	10-35
5	4.75 mm	2844	14780	98.5	1.5	0-5
6	Pan	220	15000	100.0	0	---

Assistant Executive Engineer, Kodigehalli Sub Division, Yelahanka Zone, B.B.M.P.

CIVIL Pro Sig Date BANGALORE

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2021-12-18-15** **Date: 18-01-21**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	11.9	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	12.3	
3	Specific Gravity	2.64	–
4	Bulk Density(Loose) (Kg/l)	1.41	–
5	Bulk Density(Compacted) (Kg/l)	1.47	–
6	Water Absorption(%)	0.23	–

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Assistant Executive Engineer, Kodigehalli Sub Division, Yelahanka Zone, B.B.M.P., Bangalore.

Page 2/2

****End of Report****

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2021-12-18-15** **Date: 18-01-21**
Customer	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Address	:	Kodigehalli Sub Division, BBMP, Bangalore.
Project Name	:	Package 02 Includes 2 Works of Rs.133.00 Lakhs 1) Improvements to Drains 1st to 3rd Cross Roads in Amruthanagar A Sector in Ward No.07 Byatarayanapura. Est Cost Rs.85 Lakhs 2) Improvements to Drains From 15th Cross in Jakkur Layout and Construction of Rainwater Units and Desilting of Drains in Ward No.07 Byatarayanapura Est Cost Rs.48.00 Lakhs
Agency	:	Sri. U Ramesh, #12/4th Cross, Sunrise Colony, Cholanayakanahalli, R.T Nagar (P) Bangalore-32
Customer Reference	:	BBMP/EE/BTP/WO/81/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	15-01-21
Sample Type/ Size	:	20mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2011 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	15-01-21

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 20MM DOWN COARSE AGGREGATE:

Total weight taken : 5000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	40 mm	0	0	0	100	100
2	20 mm	225	225	4.5	95.5	90-100
3	10 mm	2845	3070	61.4	38.6	25-55
4	4.75 mm	1745	4815	96.3	3.7	0-10
5	Pan	185	5000	100	0	–

CIVIL Pro Sig Date BANGALORE

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2021-12-18-15** **Date: 18-01-21**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	13.2	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	10.1	
3	Specific Gravity	2.68	_
4	Bulk Density(Loose) (Kg/l)	1.43	_
5	Bulk Density(Compacted) (Kg/l)	1.49	_
6	Water Absorption(%)	0.23	_
7	Aggregate crushing Value(%)	22.9	Max 30% for Aggregates to be used in concrete for wearing Surface, In case Aggregate Crushing Value Exceeds 30% then the test for ten percent fines should be conducted for Aggregates to be used in concrete other than for wearing Surface.
8	Aggregate Impact Value(%)	23.7	30% for Aggregates to be used in concrete for wearing Surface, 45% for Aggregates to be used in concrete other than for wearing Surface.

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signature
Quality Manager

Page 2/2
End of Report

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

Format No: CP/TF/01

TEST REPORT OF FINE AGGREGATE

Lab ID : **CP-2021-12-18-15** **Date: 18-01-21**

Customer : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Address : Kodigehalli Sub Division, BBMP, Bangalore.

Project Name : Package 02 Includes 2 Works of Rs.133.00 Lakhs 1) Improvements to Drains 1st to 3rd Cross Roads in Amruthanagar A Sector in Ward No.07 Byatarayanapura. Est Cost Rs.85 Lakhs 2) Improvements to Drains From 15th Cross in Jakkur Layout and Construction of Rainwater Units and Desilting of Drains in Ward No.07 Byatarayanapura Est Cost Rs.48.00 Lakhs

Agency : Sri. U Ramesh, #12/4th Cross, Sunrise Colony, Cholanayakanahalli, R.T Nagar (P) Bangalore-32

Customer's Reference : BBMP/EE/BTP/WO/81/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 15-01-21

Sample Type : Fine Aggregate

Reference to BIS codes : IS 383 : 2016 (Specification for Coarse and fine Aggregates)
IS: 2386 :1963(Part - 1, 3) RA2012
IS 2386 Part 1: Particle Size and Shape
IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption

Date of test : 15-01-21

Total weight taken : 1000 grams

Sl.no	Sieve Size	Weight Retained (gms)	Cumulative Weight Retained (gms)	% Cumulative Weight Retained	% Passing	Requirement as per IS 383:2016			
						Grading Zone I	Grading Zone II	Grading Zone III	Grading Zone IV
1	10 mm	0	0	0.0	100.0	100	100	100	100
2	4.75 mm	27	27	2.7	97.3	90-100	90-100	90-100	95-100
3	2.36 mm	55	82	8.2	91.8	60-95	75-100	85-100	95-100
4	1.18 mm	239	321	32.1	67.9	30-70	55-90	75-100	90-100
5	600 micron	205	526	52.6	47.4	15-34	35-59	60-79	80-100
6	300 micron	203	729	72.9	27.1	5-20	8-30	12-40	15-50
7	150 micron	191	920	92.0	8.0	0-10	0-10	0-10	0-15
8	Pan	80	1000	100.0	0.0	---	---	---	---

Result :The tested Sample Conforms to Grading Zone II

CIVIL Pro Sig ..... Date ..... BANGALORE

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

TEST REPORT OF FINE AGGREGATE

Lab ID : **CP-2021-12-18-15** **Date: 18-01-21**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS 383:2016
1	Water Absorption(%)	1.5	–
2	Specific Gravity	2.59	–
3	Material finer than 75 micron(%)	6.9	Uncrushed fine Aggregate Max 3%, Crushed Fine aggregate Max 15%, Mixed Fine aggregate Max 12%, Manufactured Fine aggregate Max 10%

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

AE (Ust)

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

Format No: CP/TF/01

TEST RESULTS OF STEEL

Lab ID	:	**CP-2021-12-18-15** **Date: 18-01-21**
Customer	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Address	:	Kodigehalli Sub Division, BBMP, Bangalore.
Project Name	:	Package 02 Includes 2 Works of Rs.133.00 Lakhs 1) Improvements to Drains 1st to 3rd Cross Roads in Amruthanagar A Sector in Ward No.07 Byatarayanapura. Est Cost Rs.85 Lakhs 2) Improvements to Drains From 15th Cross in Jakkur Layout and Construction of Rainwater Units and Desilting of Drains in Ward No.07 Byatarayanapura Est Cost Rs.48.00 Lakhs
Agency	:	Sri. U Ramesh, #12/4th Cross, Sunrise Colony, Cholanayakanahalli, R.T Nagar (P) Bangalore-32
Customer's Reference	:	BBMP/EE/BTP/WO/81/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	16-01-21
Sample Type	:	Sunvik
Reference to BIS codes	:	IS 1786-2008, IS:1608-2005(RA 2011), IS 1599-2012.
Date of test	:	16-01-21

Sl.No	Identification of sample	Grade of the sample	Diameter of the steel bar	Weight of the sample	Yield stress	Tensile strength	Elongation	Bend test	Rebend test
			(mm)	(kg/m)	(N/mm2)	(N/mm2)	(%)		
1	Sunvik	Fe415	8	0.391	425	532	20.0%	Satisfactory	Satisfactory
2	Sunvik	Fe415	10	0.616	430	572	20.0%	Satisfactory	Satisfactory
3	Sunvik	Fe415	12	0.888	445	568	20.0%	Satisfactory	Satisfactory

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

AE (NR)

Page 1/1
End of Report

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

Format No: CP/TF/01

TEST REPORT OF PRECAST COVER SLAB

Lab ID	:	**CP-2021-12-18-15**	**Date: 09-02-21**
Customer	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.	
Address	:	Kodigehalli Sub Division, BBMP, Bangalore.	
Project Name	:	Package 02 Includes 2 Works of Rs.133.00 Lakhs 1) Improvements to Drains 1st to 3rd Cross Roads in Amruthanagar A Sector in Ward No.07 Byatarayanapura. Est Cost Rs.85 Lakhs 2) Improvements to Drains From 15th Cross in Jakkur Layout and Construction of Rainwater Units and Desilting of Drains in Ward No.07 Byatarayanapura Est Cost Rs.48.00 Lakhs	
Agency	:	Sri. U Ramesh, #12/4th Cross, Sunrise Colony, Cholanayakanahalli, R.T Nagar (P) Bangalore-32	
Customer's Reference	:	BBMP/EE/BTP/WO/81/2020-21	
Source of Sample	:	Sample supplied by Agency	
Sample Condition	:	Satisfactory	
Date of Receipt	:	05-02-21	
Sample Type /Size	:	Precast Cover Slab (100mm)	
Reference to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete	
Date of test	:	05/02/2021	

Sl. No.	Identification Mark	Diameter of the core	Height of the core	Weight of the core	Area	Failure Load	Core Compressive strength	Corrected Cylinder Compressive strength	Equivalent Cube Compressive strength
		(mm)	(mm)	(kg)	(Sq.mm)	(KN)	(N/mm^2)	(N/mm^2)	(N/mm^2)
1	Cover Slab-1	75.51	100.48	1.116	4477	100.9	22.5	21.0	26.2
2	Cover Slab-2	75.49	100.52	1.122	4475	102.3	22.9	21.3	26.6
3	Cover Slab-3	75.50	100.51	1.118	4476	101.5	22.7	21.1	26.4

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2021-12-18-15** **Date: 01/02/2021**

Customer : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Address : Kodigehalli Sub Division, BBMP, Bangalore.

Project Name : Package 02 Includes 2 Works of Rs.133.00 Lakhs 1) Improvements to Drains 1st to 3rd Cross Roads in Amruthanagar A Sector in Ward No.07 Byatarayanapura. Est Cost Rs.85 Lakhs 2) Improvements to Drains From 15th Cross in Jakkur Layout and Construction of Rainwater Units and Desilting of Drains in Ward No.07 Byatarayanapura Est Cost Rs.48.00 Lakhs

Agency : Sri. U Ramesh, #12/4th Cross, Sunrise Colony, Cholanayakanahalli, R.T Nagar (P) Bangalore-32

Customer's Reference : BBMP/EE/BTP/WO/81/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 27-01-21

Customer ID : Drain Bottom Slab Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 01/02/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Drain Bottom Slab Concrete	M20	25/01/2021	01/02/2021	149.67 X 149.77 X 150.87	22416	**8.065**	418.7	18.7	18.4
2	Drain Bottom Slab Concrete	M20	25/01/2021	01/02/2021	149.42 X 149.18 X 151.46	22291	**8.349**	410.0	18.4	
3	Drain Bottom Slab Concrete	M20	25/01/2021	01/02/2021	150.35 X 150.07 X 149.54	22562	**8.398**	407.2	18.0	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

AE(A-V)

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2021-12-18-15** **Date: 22/02/2021**

Customer : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Address : Kodigehalli Sub Division, BBMP, Bangalore.

Project Name : Package 02 Includes 2 Works of Rs.133.00 Lakhs 1) Improvements to Drains 1st to 3rd Cross Roads in Amruthanagar A Sector in Ward No.07 Byatarayanapura. Est Cost Rs.85 Lakhs 2) Improvements to Drains From 15th Cross in Jakkur Layout and Construction of Rainwater Units and Desilting of Drains in Ward No.07 Byatarayanapura Est Cost Rs.48.00 Lakhs

Agency : Sri. U Ramesh, #12/4th Cross, Sunrise Colony, Cholanayakanahalli, R.T Nagar (P) Bangalore-32

Customer's Reference : BBMP/EE/BTP/WO/81/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 27-01-21

Customer ID : Drain Bottom Slab Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 22/02/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Drain Bottom Slab Concrete	M20	25/01/2021	22/02/2021	150.03 X 151.31 X 149.58	22701	**8.466**	530.6	23.4	23.3
2	Drain Bottom Slab Concrete	M20	25/01/2021	22/02/2021	149.55 X 151.97 X 150.82	22726	**8.242**	520.2	22.9	
3	Drain Bottom Slab Concrete	M20	25/01/2021	22/02/2021	151.73 X 149.54 X 151.94	22690	**8.967**	539.1	23.8	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

AE(Civil)

****End of Report****

Assistant Executive Engineer
Kodigehalli Sub Division
Bangalore Mahanagara Palike
Bangalore - 560 092

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2021-12-18-15** **Date: 01/02/2021**

Customer : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Address : Kodigehalli Sub Division, BBMP, Bangalore.

Project Name : Package 02 Includes 2 Works of Rs.133.00 Lakhs 1) Improvements to Drains 1st to 3rd Cross Roads in Amruthanagar A Sector in Ward No.07 Byatarayanapura. Est Cost Rs.85 Lakhs 2) Improvements to Drains From 15th Cross in Jakkur Layout and Construction of Rainwater Units and Desilting of Drains in Ward No.07 Byatarayanapura Est Cost Rs.48.00 Lakhs

Agency : Sri. U Ramesh, #12/4th Cross, Sunrise Colony, Cholanayakanahalli, R.T Nagar (P) Bangalore-32

Customer's Reference : BBMP/EE/BTP/WO/81/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 27-01-21

Customer ID : Drain Bottom Slab Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 01/02/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Drain Bottom Slab Concrete	M20	25/01/2021	01/02/2021	149.03 X 149.07 X 149.52	22216	**8.065**	417.8	18.8	18.8
2	Drain Bottom Slab Concrete	M20	25/01/2021	01/02/2021	150.20 X 149.06 X 149.61	22388	**8.349**	423.6	18.9	
3	Drain Bottom Slab Concrete	M20	25/01/2021	01/02/2021	149.19 X 150.80 X 149.70	22498	**8.398**	417.6	18.6	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

AE(Civil)

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2021-12-18-15** **Date: 22/02/2021**

Customer : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Address : Kodigehalli Sub Division, BBMP, Bangalore.

Project Name : Package 02 Includes 2 Works of Rs.133.00 Lakhs 1) Improvements to Drains 1st to 3rd Cross Roads in Amruthanagar A Sector in Ward No.07 Byatarayanapura. Est Cost Rs.85 Lakhs 2) Improvements to Drains From 15th Cross in Jakkur Layout and Construction of Rainwater Units and Desilting of Drains in Ward No.07 Byatarayanapura Est Cost Rs.48.00 Lakhs

Agency : Sri. U Ramesh, #12/4th Cross, Sunrise Colony, Cholanayakanahalli, R.T Nagar (P) Bangalore-32

Customer's Reference : BBMP/EE/BTP/WO/81/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 27-01-21

Customer ID : Drain Bottom Slab Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 22/02/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Drain Bottom Slab Concrete	M20	25/01/2021	22/02/2021	149.32 X 151.15 X 151.26	22569	**8.466**	528.4	23.4	23.1
2	Drain Bottom Slab Concrete	M20	25/01/2021	22/02/2021	151.53 X 151.63 X 150.70	22976	**8.242**	518.5	22.6	
3	Drain Bottom Slab Concrete	M20	25/01/2021	22/02/2021	151.69 X 149.33 X 151.30	22652	**8.967**	527.9	23.3	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

A.M.D
AE(HQ)

Page 1/1
****End of Report****

Assistant Executive Engineer
Kodigehalli Sub Division
Bangalore - 560 092

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2021-12-18-15** **Date: 01/02/2021**

Customer : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Address : Kodigehalli Sub Division, BBMP, Bangalore.

Project Name : Package 02 Includes 2 Works of Rs.133.00 Lakhs 1) Improvements to Drains 1st to 3rd Cross Roads in Amruthanagar A Sector in Ward No.07 Byatarayanapura. Est Cost Rs.85 Lakhs 2) Improvements to Drains From 15th Cross in Jakkur Layout and Construction of Rainwater Units and Desilting of Drains in Ward No.07 Byatarayanapura Est Cost Rs.48.00 Lakhs

Agency : Sri. U Ramesh, #12/4th Cross, Sunrise Colony, Cholanayakanahalli, R.T Nagar (P) Bangalore-32

Customer's Reference : BBMP/EE/BTP/WO/81/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 27-01-21

Customer ID : Drain Bottom Slab Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 01/02/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Drain Bottom Slab Concrete	M20	25/01/2021	01/02/2021	151.45 X 151.04 X 150.95	22876	**8.065**	424.0	18.5	18.4
2	Drain Bottom Slab Concrete	M20	25/01/2021	01/02/2021	149.07 X 151.54 X 149.49	22590	**8.349**	416.7	18.4	
3	Drain Bottom Slab Concrete	M20	25/01/2021	01/02/2021	149.23 X 149.47 X 151.57	22304	**8.398**	406.8	18.2	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Asstt. E.E (Ksd)

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2021-12-18-15** **Date: 22/02/2021**

Customer : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Address : Kodigehalli Sub Division, BBMP, Bangalore.

Project Name : Package 02 Includes 2 Works of Rs.133.00 Lakhs 1) Improvements to Drains 1st to 3rd Cross Roads in Amruthanagar A Sector in Ward No.07 Byatarayanapura. Est Cost Rs.85 Lakhs 2) Improvements to Drains From 15th Cross in Jakkur Layout and Construction of Rainwater Units and Desilting of Drains in Ward No.07 Byatarayanapura Est Cost Rs.48.00 Lakhs

Agency : Sri. U Ramesh, #12/4th Cross, Sunrise Colony, Cholanayakanahalli, R.T Nagar (P) Bangalore-32

Customer's Reference : BBMP/EE/BTP/WO/81/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 27-01-21

Customer ID : Drain Bottom Slab Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 22/02/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Drain Bottom Slab Concrete	M20	25/01/2021	22/02/2021	150.65 X 151.73 X 150.49	22858	**8.466**	526.7	23.0	22.9
2	Drain Bottom Slab Concrete	M20	25/01/2021	22/02/2021	150.64 X 151.57 X 151.43	22832	**8.242**	507.4	22.2	
3	Drain Bottom Slab Concrete	M20	25/01/2021	22/02/2021	150.69 X 150.50 X 150.40	22680	**8.967**	533.5	23.5	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Assistant Executive Engineer
Kodigehalli Sub Division
Bangalore - 560 092

Page 1/1
****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2021-12-18-15** **Date: 08/02/2021**

Customer : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Address : Kodigehalli Sub Division, BBMP, Bangalore.

Project Name : Package 02 Includes 2 Works of Rs.133.00 Lakhs 1) Improvements to Drains 1st to 3rd Cross Roads in Amruthanagar A Sector in Ward No.07 Byatarayanapura. Est Cost Rs.85 Lakhs 2) Improvements to Drains From 15th Cross in Jakkur Layout and Construction of Rainwater Units and Desilting of Drains in Ward No.07 Byatarayanapura Est Cost Rs.48.00 Lakhs

Agency : Sri. U Ramesh, #12/4th Cross, Sunrise Colony, Cholanayakanahalli, R.T Nagar (P) Bangalore-32

Customer's Reference : BBMP/EE/BTP/WO/81/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 03-02-21

Customer ID : Drain Side Wall Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 08/02/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Drain Side Wall Concrete	M20	01/02/2021	08/02/2021	150.27 X 150.66 X 149.20	22640	**8.065**	427.3	18.9	18.5
2	Drain Side Wall Concrete	M20	01/02/2021	08/02/2021	151.27 X 150.73 X 151.39	22801	**8.349**	418.5	18.4	
3	Drain Side Wall Concrete	M20	01/02/2021	08/02/2021	149.72 X 151.34 X 150.54	22659	**8.398**	415.2	18.3	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2021-12-18-15** **Date: 01/03/2021**

Customer : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Address : Kodigehalli Sub Division, BBMP, Bangalore.

Project Name : Package 02 Includes 2 Works of Rs.133.00 Lakhs 1) Improvements to Drains 1st to 3rd Cross Roads in Amruthanagar A Sector in Ward No.07 Byatarayanapura. Est Cost Rs.85 Lakhs 2) Improvements to Drains From 15th Cross in Jakkur Layout and Construction of Rainwater Units and Desilting of Drains in Ward No.07 Byatarayanapura Est Cost Rs.48.00 Lakhs

Agency : Sri. U Ramesh, #12/4th Cross, Sunrise Colony, Cholanayakanahalli, R.T Nagar (P) Bangalore-32

Customer's Reference : BBMP/EE/BTP/WO/81/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 03-02-21

Customer ID : Drain Side Wall Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 01/03/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Drain Side Wall Concrete	M20	01/02/2021	01/03/2021	151.43 X 151.91 X 151.33	23004	**8.466**	543.8	23.6	23.2
2	Drain Side Wall Concrete	M20	01/02/2021	01/03/2021	149.82 X 149.96 X 151.48	22467	**8.242**	499.7	22.2	
3	Drain Side Wall Concrete	M20	01/02/2021	01/03/2021	149.77 X 150.38 X 149.50	22522	**8.967**	535.0	23.8	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Ashwini. N.D

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID	:	**CP-2021-12-18-15** **Date: 08/02/2021**
Customer	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Address	:	Kodigehalli Sub Division, BBMP, Bangalore.
Project Name	:	Package 02 Includes 2 Works of Rs.133.00 Lakhs 1) Improvements to Drains 1st to 3rd Cross Roads in Amruthanagar A Sector in Ward No.07 Byatarayanapura. Est Cost Rs.85 Lakhs 2) Improvements to Drains From 15th Cross in Jakkur Layout and Construction of Rainwater Units and Desilting of Drains in Ward No.07 Byatarayanapura Est Cost Rs.48.00 Lakhs
Agency	:	Sri. U Ramesh, #12/4th Cross, Sunrise Colony, Cholanayakanahalli, R.T Nagar (P) Bangalore-32
Customer's Reference	:	BBMP/EE/BTP/WO/81/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	03-02-21
Customer ID	:	Drain Side Wall Concrete
Sample Type /Size	:	150X150X150 mm
Sample grade/Age	:	M20 / 7 Days Compressive Strength
Reference to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5
Date of test	:	08/02/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Drain Side Wall Concrete	M20	01/02/2021	08/02/2021	150.66 X 150.77 X 150.26	22714	**8.065**	417.0	18.4	18.4
2	Drain Side Wall Concrete	M20	01/02/2021	08/02/2021	149.29 X 149.19 X 151.73	22273	**8.349**	419.8	18.9	
3	Drain Side Wall Concrete	M20	01/02/2021	08/02/2021	151.52 X 151.61 X 149.46	22971	**8.398**	415.9	18.1	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Assistant Executive Engineer
Kodigehalli Sub Division
Brunat Bangalore Mahanagara Palike
Bangalore - 560 092

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2021-12-18-15** **Date: 01/03/2021**

Customer : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Address : Kodigehalli Sub Division, BBMP, Bangalore.

Project Name : Package 02 Includes 2 Works of Rs.133.00 Lakhs 1) Improvements to Drains 1st to 3rd Cross Roads in Amruthanagar A Sector in Ward No.07 Byatarayanapura. Est Cost Rs.85 Lakhs 2) Improvements to Drains From 15th Cross in Jakkur Layout and Construction of Rainwater Units and Desilting of Drains in Ward No.07 Byatarayanapura Est Cost Rs.48.00 Lakhs

Agency : Sri. U Ramesh, #12/4th Cross, Sunrise Colony, Cholanayakanahalli, R.T Nagar (P) Bangalore-32

Customer's Reference : BBMP/EE/BTP/WO/81/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 03-02-21

Customer ID : Drain Side Wall Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 01/03/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Drain Side Wall Concrete	M20	01/02/2021	01/03/2021	150.12 X 151.24 X 151.16	22705	**8.466**	543.3	23.9	23.5
2	Drain Side Wall Concrete	M20	01/02/2021	01/03/2021	150.68 X 150.24 X 149.11	22639	**8.242**	517.5	22.9	
3	Drain Side Wall Concrete	M20	01/02/2021	01/03/2021	151.16 X 149.25 X 150.10	22561	**8.967**	536.3	23.8	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2021-12-18-15** **Date: 08/02/2021**

Customer : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Address : Kodigehalli Sub Division, BBMP, Bangalore.

Project Name : Package 02 Includes 2 Works of Rs.133.00 Lakhs 1) Improvements to Drains 1st to 3rd Cross Roads in Amruthanagar A Sector in Ward No.07 Byatarayanapura. Est Cost Rs.85 Lakhs 2) Improvements to Drains From 15th Cross in Jakkur Layout and Construction of Rainwater Units and Desilting of Drains in Ward No.07 Byatarayanapura Est Cost Rs.48.00 Lakhs

Agency : Sri. U Ramesh, #12/4th Cross, Sunrise Colony, Cholanayakanahalli, R.T Nagar (P) Bangalore-32

Customer's Reference : BBMP/EE/BTP/WO/81/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 03-02-21

Customer ID : Drain Side Wall Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 08/02/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Drain Side Wall Concrete	M20	01/02/2021	08/02/2021	149.11 X 150.95 X 150.72	22508	**8.065**	421.4	18.7	18.7
2	Drain Side Wall Concrete	M20	01/02/2021	08/02/2021	151.00 X 150.14 X 149.29	22671	**8.349**	421.8	18.6	
3	Drain Side Wall Concrete	M20	01/02/2021	08/02/2021	150.87 X 151.77 X 149.16	22898	**8.398**	433.2	18.9	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Assistant Executive Engineer
Kodigehalli Sub Division
Brunat Bangalore Mahanagara Palike
Bangalore - 560 092

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2021-12-18-15** **Date: 01/03/2021**

Customer : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Address : Kodigehalli Sub Division, BBMP, Bangalore.

Project Name : Package 02 Includes 2 Works of Rs.133.00 Lakhs 1) Improvements to Drains 1st to 3rd Cross Roads in Amruthanagar A Sector in Ward No.07 Byatarayanapura. Est Cost Rs.85 Lakhs 2) Improvements to Drains From 15th Cross in Jakkur Layout and Construction of Rainwater Units and Desilting of Drains in Ward No.07 Byatarayanapura Est Cost Rs.48.00 Lakhs

Agency : Sri. U Ramesh, #12/4th Cross, Sunrise Colony, Cholanayakanahalli, R.T Nagar (P) Bangalore-32

Customer's Reference : BBMP/EE/BTP/WO/81/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 03-02-21

Customer ID : Drain Side Wall Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 01/03/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Drain Side Wall Concrete	M20	01/02/2021	01/03/2021	151.90 X 149.29 X 150.88	22677	**8.466**	526.9	23.2	23.1
2	Drain Side Wall Concrete	M20	01/02/2021	01/03/2021	151.48 X 149.72 X 150.96	22679	**8.242**	514.2	22.7	
3	Drain Side Wall Concrete	M20	01/02/2021	01/03/2021	151.42 X 151.57 X 149.39	22950	**8.967**	534.5	23.3	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Page 1/1
****End of Report****

Assistant Executive Engineer
Kodigehalli Sub Division
Bangalore - 560 092

Format No: CP/TF/01

TEST REPORT ON NP2 RCC PIPES

Lab ID	:	**CP-2021-12-18-15** **Date: 01-02-21**
Customer	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Address	:	Kodigehalli Sub Division, BBMP, Bangalore.
Project Name	:	Package 02 Includes 2 Works of Rs.133.00 Lakhs 1) Improvements to Drains 1st to 3rd Cross Roads in Amruthanagar A Sector in Ward No.07 Byatarayanapura. Est Cost Rs.85 Lakhs 2) Improvements to Drains From 15th Cross in Jakkur Layout and Construction of Rainwater Units and Desilting of Drains in Ward No.07 Byatarayanapura Est Cost Rs.48.00 Lakhs
Agency	:	Sri. U Ramesh, #12/4th Cross, Sunrise Colony, Cholanayakanahalli, R.T Nagar (P) Bangalore-32
Customer's Referenc	:	BBMP/EE/BTP/WO/81/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	06-01-21
Sample Type/Size	:	NP2 RCC Pipe
Reference to BIS codes	:	IS 458:2003
Date of test	:	01-02-21

DIMENSION ANALYSIS

Sl.no	Length mm	Diameter mm	Thickness mm	Requirement as per IS 458:2003
1	2498	1201	68	**Length : ± 25mm** **Diameter : ± 10mm** **Height : +6mm/-3mm**
2	2510	1200	70	
3	2498	1201	72	
4	2500	1202	70	
5	2500	1210	68	
6	2498	1200	70	
7	2497	1201	71	
8	2500	1200	70	
9	2500	1204	68	
10	2500	1200	70	

CIVIL Pro Sig Date BANGALORE

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Lab ID : **CP-2021-12-18-15** **Date: 01-02-21**

COMPRESSIVE STRENGTH:

Sl. No.	cube		Area (mm^2)	Failure Load (KN)	Compressive strength N/mm^2	Remark
	D.O.C	D.O.T				
1	04-01-21	01-02-21	22150	789	35.6	Mix (M35) 28 Days
2	04-01-21	01-02-21	22350	791	35.4	
3	04-01-21	01-02-21	22400	786	35.1	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.

All information furnished by Customer/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 30 days from the date of issue of test certificate

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Page 2/2

****End of Report****

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092